

Articulated Truck Startup Shutdown

Date: _____ Time: _____ Operator/Inspector: _____
 Serial Number: _____ Machine Hours: _____

For more information, please refer to the Operation and Maintenance Manual or any other applicable manuals and instructions.

Was procedure step completed properly?	✓	Remarks
STARTING THE MACHINE		
Perform walk around inspection	<input type="checkbox"/>	
Mount the machine using 3 points of contact	<input type="checkbox"/>	
Turn the battery disconnect switch to ON	<input type="checkbox"/>	
Inspect, adjust and fasten seat belt	<input type="checkbox"/>	
Inspect, adjust mirrors	<input type="checkbox"/>	
Move transmission control lever into neutral	<input type="checkbox"/>	
Engage the parking brake	<input type="checkbox"/>	
Make sure body is grounded	<input type="checkbox"/>	
Move the hoist lever into FLOAT	<input type="checkbox"/>	
Make sure all personnel are clear of machine	<input type="checkbox"/>	
Check EMS,CEMS	<input type="checkbox"/>	
Check backup alarm	<input type="checkbox"/>	
Turn the key start switch to START, crank engine and release when engine starts	<input type="checkbox"/>	
Do second part of EMS test	<input type="checkbox"/>	
MACHINE WARM UP		
Allow machine to warm-up for 5 minutes at low idle	<input type="checkbox"/>	
Cycle hydraulics	<input type="checkbox"/>	
Check gauges and action lights frequently	<input type="checkbox"/>	
MOVING THE MACHINE		
Make sure area is clear	<input type="checkbox"/>	
Depress service brake pedal	<input type="checkbox"/>	
Release parking brake	<input type="checkbox"/>	
Move transmission control to desired direction and gear	<input type="checkbox"/>	
Release service brake pedal and press accelerator	<input type="checkbox"/>	
MACHINE SHUT DOWN		
Park machine on smooth, level area	<input type="checkbox"/>	
Transmission selector lever to neutral	<input type="checkbox"/>	
Set the parking brake	<input type="checkbox"/>	
Run at LOW IDLE for 5 minutes	<input type="checkbox"/>	
Turn key start switch to OFF and remove key	<input type="checkbox"/>	
Turn battery disconnect switch to OFF, remove key	<input type="checkbox"/>	
Dismount machine using 3-point contact	<input type="checkbox"/>	
Block wheels if parking for extended period	<input type="checkbox"/>	

Conduct post-operation walk around inspection

